

Questions & Answers
#1

1. Is there an existing HVAC control system that must be utilized?

Answer: *The controls contractor to verify the controls components. The controls contractor is then to implement the controls sequence outlined on detail 1 on sheet M-501.*

2. Is wall tile to be installed above lockers & shower units shown A-411 that do not show tile?

Answer: *Yes. Notes of A-411 indicate tile pattern in all locker, toilet, and shower rooms unless noted otherwise. No area is noted otherwise.*

3. What is the spec for the sealed concrete?

Answer: *Areas indicated to receive sealed concrete on finished schedule are existing, do not require additional sealing. Will provide revised finish schedule.*

4. Are wheel stops required at all parking spaces?

Answer: *No. Only handicapped parking spaces require wheel stops. It is recommended to install wheel stops when the edge of pavement is leveled with the concrete sidewalk adjacent to the building*

5. Is the natural gas new to the building? If yes, what site repairs should be included to repair damage done by bringing gas to the building?

Answer: *Yes, the contractor must open cut the existing pavement to install the gas service line from Windhorst Road to the gas meter.*

6. How tall are the wall mounted mats in the Mat Room 171?

Answer: *7'-0" AFF*

7. There is a spec for lightning protection, but none shown on the drawings; is lightning protection required?

Answer: *No lightning protection required, remove spec section from documents.*